Resurface Project Record

Project Name:	**Armstrong Mill Rd.**							
Description:	Hwy 27 To Notnomis Rd.							
Length(Mi):	2.86							
Material	Length	Width	Sq. Yd.	#'s/ SqYd		Tons		
Leveling	15100.8	20	33557.33	45		755.04		
Topping	15100.8	20	33557.33	165		2768.48		
Tack	15100.8	20	33557.33	0.1		3356	(Gal)	
Solid Traffic 5" White	5.72							
Solid Traffic 5"Yellow	2.57							
Skip Traffic 5"Yellow	0.29							