Resurface Project Record

Project Name:	**West Ferry Rd.**							
Description:	Hwy 27 To Glenloch Rd.							
Length(Mi):	2.13							
Material	Length	Width	Sq. Yd.	#'s/ SqYd		Tons		
Leveling	11246.4	22	27491.20	45		618.55		
Topping	11246.4	22	27491.20	165		2268.02		
Tack	11246.4	22	27491.20	0.1		2749	(Gal)	
Solid Traffic 5" White	4.26							
Solid Traffic 5"Yellow	1.92							
Skip Traffic 5"Yellow	0.21							